



AGENDA DOCUMENTATION

OLD BUSINESS: III.1

PAGOSA SPRINGS SANITATION BOARD OF DIRECTORS
JULY 1, 2014

FROM: GENE TAUTGES, SANITATION SUPERVISOR

PROJECT: TOWN/PAWSD PIPELINE UPDATE
ACTION: DISCUSSION

Town/PAWSD Pipeline Update

A bimonthly construction meeting was held on 6/24/14 and the following was discussed:

1. Several areas on traveled surfaces and in Archuleta County road right of way were brought up by Bruce Quintana of the road and bridge department. Hammerlund Construction said they will work with the county to comply with road repairs and restoration in a timely fashion with the goal of having all asphalt work done before the asphalt plant starts to wind down this fall.
2. PAWSD continues to work with the county manager and road and bridge manager on the best way to rehabilitate Trujillo Road specifically. Those discussions are continuing.
3. Hammerlund was advised that the wetlands and Pagosa Skyrocket issues are critical and the blooming season for the Skyrocket ends soon. This means that staking of the alignment is needed immediately so Ecosphere can go out and identify any plants, and the plants can be protected. Hammerlund said they would get on this immediately to stay within the timeframe required by this threatened and endangered plant.
4. Gregg Mayo reported that there is a hold up on obtaining an easement on phase B of the project. The easement for lot #93 in Colorado Timber Ridge has not been secured yet and PAWSD will continue to negotiate with the owners.
5. The costs in addition to the bid for getting 3 phase power to both pump station #1 and pump station #2 are now firm at \$55,402.88 and \$47,725.91 respectively. It was decided to wait on the installation of power at pump station #1 until Hammerlund Construction is finished with the gravity sewer excavation on south 5th street.

Respectfully submitted,
Gene Tautges, Sanitation Supervisor